

PEACHLAND
SENIORS' SUPPORT
SOCIETY



Update – January, 2018

The Peachland Seniors' Support Society (PSSS) project is now well underway. Construction progress in the past three months includes completion of the concrete pouring for the main building, completion of the masonry interior block work, steel stud framing and wood framing on Level 1. The wood frame structure has reached Level 2 for walls and the Level 3 floor. Below grade mechanical and electrical work has also been completed. The rapid impact compaction work proceeded smoothly, and took under one week to complete. There have been a few initial delays with the start of work, and weather delays in December. Substantial completion is estimated for early January, 2019.

The PSSS Board has chosen the name "*Residences on 6th*" for the facility.

Just a reminder to those who are interested in getting their names on a tenant wait list, Tenant Application forms will be made available approximately 8 – 9 months prior to project completion. That will make it approximately March or April of 2018 when application forms will be available for people interested in becoming a tenant.

Regular updates will be provided in the quarterly District newsletter, and will be posted on our webpage at <http://www.peachland.ca/sss>. Please contact Elsie Lemke, 250-767-2647 for more information.